

PCN 17_0204 Qual Plan

Two lots of ADIS16209 will be assembled at IMI for use as the qualification vehicles that will cover the ADIS16201, ADIS16203 and ADIS16209

Lot sizes of a minimum of 250 units will be used for qualification. Each lot will follow the plan below. This will verify correlation between ADGBO (Current Qualified Test Site) and ADGT (Proposed Alternate Test Site)

Lot A	ADGT (Cavite, Philippines)	Expected Date
Calibrate Lot A at ADGBO	Calibrate Lot B at ADGT	Jan 8, 2018
Run Lot A on Final QA Limits over full temperature at ADGBO	Run Lot B on Final QA Limits over full temperature at ADGT	Jan 10, 2018
Ship Lot A to ADGT	Ship Lot B to ADGBO	Jan 11, 2018
Recalibrate Lot A at ADGT	Recalibrate Lot B at ADGBO	Jan 22, 2018
Run Lot A on Final QA Limits over full temperature at ADGT	Run Lot B on Final QA Limits over full temperature at ADGBO	Jan 24, 2018
Analyze data and write full report.		Feb 3, 2018